



Crabtree, Rohrbaugh & Associates - Architects

401 East Winding Hill Road
 Mechanicsburg, PA 17055
 Maryland • Pennsylvania • Virginia • West Virginia

Contractor: Lobar, Inc.
Address: One Old Mill Road
Address: Post Office 50
City, State, ZIP: Dillsburg, PA 17019

Project : Northern Lebanon SD
Address: New Elementary School

Change Order No: 14
Date: 4/21/2022

Architect's Project No: 3446

The contract is changed as follows:

Contract Type: General

Add \$	2,004.81
Deduct	

Notice to Proceed Date: 8/31/2021

To provide structural steel modification costs associated with RFI MC-12 which involved beam relocations, re-detailing steel in A, B & C, adding connection plate to beam, and lengthening beam to allow bolted connection. See the attached Lobar COR GC-020 dated 4-11-2022.

Additional Documentation Attached

This Change Order is not valid until signed by the Owner, Architect, and Contractor.

Original Contract Amount	\$	30,094,200.00
Net Change by previous Change Orders	\$	269,591.48
Contract Amount prior to this Change Order	\$	30,363,791.48
Net Change by this Change Order	\$	2,004.81
Contract Amount after this Change Order	\$	30,365,796.29

Contract Time adjustment as a result of this Change Order 0 Days
 Date of Substantial Completion as of this Change Order

Architect
 Crabtree Rohrbaugh & Assoc.
 401 East Winding Hill Road
 Third Floor
 Mechanicsburg, PA 17055

Contractor
 Lobar, Inc.
 One Old Mill Road
 Post Office 50
 Dillsburg, PA 17019

Owner
 Northern Lebanon School District
 345 School Drive
 Fredericksburg, PA 17026

By: _____

By: _____

By: _____

Date: _____

Date: _____

Date: _____



Change Request

To: Northern Lebanon School Dist
 345 School Drive
 Fredericksburg, PA 17026
 Ph: 717-865-0541

Number: 0020
Date: 04-11-2022
Job: 21-033 Northern Lebanon New Elem Sch

Description:
 Costs per MC RFI-012

Owner Contract #:
Phone: 717-432-9728

Comments:

LABOR

Duration	Hours	Classification	Description	Hourly Rate	Total
1.00	HRS	PROJMGR	PM Time	\$85.00	\$85.00
1.00				Subtotal Labor:	\$85.00
			35.00 %	Labor Burden:	\$29.75
				Subtotal:	\$114.75
			15.00 % Labor OHP		\$17.21
				TOTAL LABOR COST:	\$131.96

SUBCONTRACT

Company	Description	Total
Reynolds Iron Works Inc.	Cost to re-detail steel in areas A, B and C per MC RFI-012. The modifications resulted in eliminating a bearing plate, adding a connection plate to the beam, lengthening the beam to allow a bolt connection where the beams align at each wing.	\$1,755.45
		Subtotal:
	5.00 % Subcontract OHP	\$87.77
		TOTAL SUBCONTRACT COST:
		\$1,843.22

Summary

LABOR	\$131.96
SUBCONTRACT	\$1,843.22
Subtotal:	\$1,975.19

GENERAL ADD-ONS

Rate	Amount
1.50 % Bond	\$29.63
	Subtotal Add-ons:
	\$29.63

The total Amount to provide this work is \$2,004.81

Change Request

0020


Only the work specifically detailed and priced above is included in this proposal. Any other work required is not included. This proposal is valid for fifteen (15) calendar days. We can proceed with this additional work as soon as written authorization as provided by the Contract documents is received. This additional work will require a 0 day(s) time extension.

Any costs incurred as a result of a time extension will be compiled and submitted for reimbursement. It is expressly understood between the Owner and Lobar, Inc. that the costs reflected in this additional work compensate Lobar, Inc. for the material and labor costs, including appropriate markups for overhead and profit to perform the described work. Lobar, Inc. expressly reserves its right to submit a claim pursuant to the Contract documents to recover costs associated with any delay, inefficiency or acceleration associated with the performance of the described work.

If you have any questions, please contact me at Ph: 717-432-9728

Thank you

Dustyn Speelman



CHANGE ORDER FORM

Change Order Number: #04 4-7-22

Project Name: NORTHERN LEBANON RIW Job No: 21-37

Description of Work: Cost to re-detail steel in area's A, B & C per MC-RFI-012

LABOR Work Description	Trade	Hours	Total Rate	Total Labor Cost
FIELD LABOR	Iron worker	2	\$85.00	\$170.00
SHOP LABOR		4	\$65.00	\$260.00
DETAILING		11	\$100.00	\$1100.00
OFFICE		1	\$50.00	\$50.00

MATERIAL/EQUIPMENT Work Description	Quantity	Unit	Unit Cost	Material Cost
Beam connection plates at common wall	10.	0'-8 1/2	\$8.00	\$80.00
Erection bolts	20	0'-2	\$3.25	\$65.00
				\$000.00
				\$000.00
				\$000.00
				\$000.00

Total Material / Equipment:	\$145.00
Total Labor:	\$1580.00
Overhead:	\$00.00
6% PA Sales Tax:	\$8.70
NY Sales Tax (If Applicable):	\$00.00
Mark Up (15%):	\$21.75
Total CO Amount:	\$1755.45